



28 Corporate Drive, Suite 204
Clifton Park, NY 12065
518-348-8575

Daily Field Report

Project Name: Entrance Booth Location: Village of Tuxedo Park, NY				Page No.: 1 of 4		Date: 07/27/2020 <table border="0"><tr><td>M</td><td>T</td><td>W</td><td>Th</td><td>F</td><td>Sa</td><td>Su</td></tr><tr><td><input checked="" type="checkbox"/></td><td><input type="checkbox"/></td><td><input type="checkbox"/></td><td><input type="checkbox"/></td><td><input type="checkbox"/></td><td><input type="checkbox"/></td><td><input type="checkbox"/></td></tr></table>		M	T	W	Th	F	Sa	Su	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
M	T	W	Th	F	Sa	Su															
<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>															
Contract Number: 19C25016.00		Report Number: 2		Time Arrive: 8:15 AM Leave: 11:45 AM		Weather: <table border="0"><tr><td><input type="checkbox"/> Clear</td><td><input type="checkbox"/> Fog</td></tr><tr><td><input checked="" type="checkbox"/> Overcast</td><td><input type="checkbox"/> P. Cldy.</td></tr><tr><td><input type="checkbox"/> T-storm</td><td><input type="checkbox"/> Rain</td></tr></table> Temp.(°F): 60s		<input type="checkbox"/> Clear	<input type="checkbox"/> Fog	<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> P. Cldy.	<input type="checkbox"/> T-storm	<input type="checkbox"/> Rain								
<input type="checkbox"/> Clear	<input type="checkbox"/> Fog																				
<input checked="" type="checkbox"/> Overcast	<input type="checkbox"/> P. Cldy.																				
<input type="checkbox"/> T-storm	<input type="checkbox"/> Rain																				
Owner: The Village of Tuxedo Park				Schnabel Supervisor: Michael Quinn		Site Conditions: <input checked="" type="checkbox"/> Clear <input type="checkbox"/> Dusty <input type="checkbox"/> Moist <input type="checkbox"/> Muddy															
Owner's Representative: Jon Ledwith				Schnabel Field Rep: Michael Quinn		Rainfall (in): 0.0															
General Contractor: Village DPW General Contractor's Representative: Jeff Voss, DPW Superintendent																					
FIRM	MANPOWER			EQUIPMENT																	
	Trade	No.	Hrs. Worked	Type	Model	Hrs. Used C/F															
DPW	Laborer	1	5	Excavator		0															
	Laborer	1	5	Dump Truck		0															
	Supervisor	1	5																		
	Laborer	1	2																		
Village Police	Policeman	2		Traffic Control		8															
Visitor's Name _____ Representing _____ Arrive _____ Leave _____																					
Materials Received and/or Used: Concrete delivery 8 cu. yd. E. Tetz & Sons, Inc.																					
Additional Remarks: Village Police on site for protection and maintenance of traffic.																					

Report

Project Name: Entrance Booth Location: Village of Tuxedo Park, NY		Page No.: 2 of 4	Date: 05/03/2021
Contract Number: 19C25016.00	Report Number: 2	Time Arrive: 8:15 AM Leave: 11:45 AM	Schnabel Field Rep: Michael Quinn

Contractor Activities

Arrived on site at 8:15 AM; two laborers from DPW were finishing up formwork and steel reinforcement tying prior to a scheduled 10:00AM concrete delivery from E. Tetz & Sons, Inc.

Formwork include rigid Styrofoam box out for a 4 inch masonry ledge on 3 sides of the foundation. Village (west) end of foundation has a reveal of 1 to 2 inches or less therefore no stone effacement will be constructed on this side of the foundation.

Utility box out is a 6.5" by 20" opening offset from the edge of the north side by 9" and from the west side by 33".

9:40 AM the Crew has completed formwork, reinforcement and applied bond breaker solution on the forms.

9:45 AM The concrete truck delivery arrived and the mix was batched at 8:57 AM. Delivery well with 90 minute window. 8.5 cubic yards delivered at specified slump of 4" and unconfined compressive strength of 4,500 psi per the delivery ticket. Delivery ticket from E. Tetz & Sons, Inc. attached with this report.

10:15 AM The foundation pour is complete and the crew is finishing the top surface with a screed, float and trowels.

11:00 PM Crew continues to finish top surface of concrete slab, are cleaning up project site.

11:30 PM Crew places tarp over completed slab to protect finish from threatening rain showers.

11:45 Light rain shower begins. Michael Quinn leaves site.

Discussion: Concrete foundation to cure for a couple of days and the forms may be stripped. Formwork construction was done well with sufficient bracing and support. There was no visible deformation of the forms upon placement of concrete.

Report

Project Name: Entrance Booth		Page No.: 3 of 4	Date: 05/03/2021
Location: Village of Tuxedo Park, NY			
Contract Number: 19C25016.00	Report Number: 2	Time Arrive: 8:15 AM Leave: 11:45 AM	Schnabel Field Rep: Michael Quinn

Progress Photos

Foundation forms and reinforcement in place as concrete is poured



Concrete is leveled with screed



Concrete finished surface is leveled with float



Final troweling to complete concrete foundation


☐ **THIS DFR IS PRELIMINARY**

A preliminary report is provided solely as evidence that field observations were performed. Observations and/or recommendations conveyed in the final report may vary from, and shall take precedence over, those indicated in this preliminary report.

☐ **THIS DFR IS FINAL**

A final report is the instrument of service of a professional engineer. Any conclusions drawn from this report should be discussed and evaluated by the professional engineer involved.

Field Representative:

Michael Quinn

Reviewed By:
Date:

05/03/2021

Date:

Report

Project Name: Entrance Booth		Page No.: 4 of 4	Date: 05/03/2021
Location: Village of Tuxedo Park, NY			
Contract Number: 19C25016.00	Report Number: 2	Time Arrive: 8:15 AM Leave: 11:45 AM	Schnabel Field Rep: Michael Quinn

Progress Photos

Concrete is moved through reinforcement with vibrator and rakes



Finished concrete foundation slab protected from rain with tarp


☐ **THIS DFR IS PRELIMINARY**

A preliminary report is provided solely as evidence that field observations were performed. Observations and/or recommendations conveyed in the final report may vary from, and shall take precedence over, those indicated in this preliminary report.

☐ **THIS DFR IS FINAL**

A final report is the instrument of service of a professional engineer. Any conclusions drawn from this report should be discussed and evaluated by the professional engineer involved.

Field Representative:

Michael Quinn

Reviewed By:
Date:

05/03/2021

Date:

This load of concrete is produced in accordance with standard specifications for ready mix concrete ASTM. excessive water in concrete reduces finish strength. We do not guarantee finished results obtained from this load of concrete, as many important factors effecting the ultimate quality of the complete job are out of our control. **CAUTION: Keep out of reach of children.**

Freshly mixed concrete may cause skin irritation. Avoid direct contact where possible, wash exposed skin area promptly with water. If any of the cementitious materials get into the eyes, rinse immediately and repeatedly with water.

Estimated delivery schedules will be maintained to the best of our ability, but we will not consider any claims for damages for failure to do so.

Not responsible for variation in color.

In the event of delivery beyond curblane, this company will not assume liability for damage to curbs, sidewalks, driveways or other property. Any water added to mix on job will be at the purchasers risk. Company rules require that any water added must be recorded. Time in excess of free time will be charged at current delay rate. All C.O.D. deliveries must be paid to drivers in advance and accepting a load by signing this delivery receipt before pouring. Are truck times and water added correctly? Purchaser acknowledges that all materials and services shown have been received for use as indicated, truck times shown are correct and gallons of water added at job at purchasers request. Customer acknowledges and understands all of the terms and conditions



Ready Mix Concrete, Sand & Gravel, Asphalt

Office: (845) 692-4486 • (800) 736-1336 • Fax: (845) 692-28

Plant - 299 Crystal Run Road, Middletown NY 10941

Sand & Gravel - Route 6, Slate Hill, NY

- Winterton Rd., Bloomingburg, NY

Stone Quarry - Route 17B, Mongaup Valley, NY



63 Cemetery Road

Middletown, NY

(845) 344-4486

CUSTOMER ID COD01		JOB NUMBER VILLAGE OF TUX		P.O. NUMBER ED SLAB		TIME 8:57 AM		DATE 05/03/2021		TICKET 181862		
SOLD TO C.O.D. SALES - PLANT 1 MIDDLETOWN NY 10941				DELIVER TO VILLAGE OF TUXEDO PARK TUXEDO PARK WORKING @ GATE				DRIVER ROB YEOMF		TRUCK 61		
QUANTITY THIS LOAD		QUANTITY ORDERED		QUANTITY DELIVERED		PRODUCT CODE		PRODUCT DESCRIPTION		UNIT OF MEASURE		
8.50		8.50		8.50		50WP		4500 PSI		CY		
1.00		1.00		1.00		901		ENVIRO/FUEL SURC		EA		
8.50		8.50		8.50		944		ORANGE COUNTY EX		CY		
JOBSLUMP		JOB AIR		JOB TEMP		JOB WATER		USE OF CONCRETE		SLUMP		
										4.00		
LEAVE PLANT		ARRIVE JOB		START POUR		FINISH POUR		LEAVE JOB		ARRIVE AT PLANT		
										SUBTOTAL		1110.75
										TAX		90.25
										TOTAL		1201.00
										GRAND TOTAL		1201.00

937 947

CUSTOMER SIGNATURE